



কর্ম পরিকল্পনা (২০২৪-২০২৫)

প্রকল্পের নামঃ “৫জি’র উপযোগীকরণে বিটিসিএল এর অপটিক্যাল ফাইবার ট্রান্সমিশন নেটওয়ার্ক উন্নয়ন”

SL No	Project Goal	Activity	Sub-Activity	Responsible Person	Resource Requirement (Crore)	Output	Unit	Amount	Timing	Starting	Finishing	Month			
								Qty	Day	Date	Date	Jul-Sep	Oct-Dec	Jan-Mar	
1.1	Modernization of BTCL Transmission Infrastructure to ensure uninterrupted high speed internet facilities all over the country (ASON Based DWDM Transmission System)	ASON Based DWDM Network Establishment	Site Survey & Approval	Vendor & Project Office		Survey Report	Job	1	30	01-Jul-24	30-Jul-24	1			
1.2			FPAT (Preshipment Inspection)	FPAT Team		Factory Visit	Nos	1	7	21-Aug-24	27-Aug-24	1			
1.3			Equipment Shipment - 1	Vendor	35.00	Equipment Shipment-1	Nos	1	21	07-Sep-24	27-Sep-24	1			
1.4			Custom Clearance-1 (CDVAT)	PD	30.00	CDVAT-1	Job	1	7	03-Oct-24	09-Oct-24		1		
1.5			Equipment Shipment - 2	Vendor		Equipment Shipment-2	Nos	1	21	01-Oct-24	21-Oct-24		1		
1.6			Custom Clearance-2 (CDVAT)	PD	29.00	CDVAT-2	Job	1	7	25-Oct-24	31-Oct-24		1		
1.7			Equipment Installation	Vendor		Equipment Installation	Job	1	80	13-Oct-24	31-Dec-24		1		
1.8			Completion Confirmation Test (CCT)	Vendor & Project Office		Commissioning	Job	1	68	25-Oct-24	31-Dec-24		1		
1.9			Contract Signing Date: 19/11/2023	FGT (Functional Guarantte Test)	FGT Team		FGT Report	Job	1	57	05-Nov-24	31-Dec-24		1	
1.10				PAT	PAT Team, Vendor & Project Office		PAT Report	Job	1	73	20-Nov-24	31-Jan-25			1
2.1	Installation of optical network in 64 Districts and related Upazilas of Bangladesh. Tender Published Date: 27/07/2024	Optical Fiber Cable Installation	Tender Opening	Opening Committee		Tender Opening	Nos	1	1	13-Aug-24	13-Aug-24	1			
2.2			Tender Evaluation	Evaluation Committee		Evaluation Report	Nos	1	21	14-Aug-24	03-Sep-24	1			
2.3			Approval	BoD		BOD Approval	Nos	1	14	04-Sep-24	17-Sep-24	1			
2.4			NoA	HOPE & PD		NoA Issue	Nos	5	7	18-Sep-24	24-Sep-24	5			
2.5			Contract Signing	PD		Agreement	Nos	5	28	25-Sep-24	22-Oct-24		5		
2.6			OFC Procurement from BCS, Khulna	BoD	57.00	OFC Procurement	Nos	1	30	01-Aug-24	30-Aug-24	1			
2.7			OFC Installation	Contractor	192.50	OFC Laying	Lot	5	129	23-Oct-24	28-Feb-25			5	
2.8			OSP Work Supervision	Project Office		Supervision	Job	5	117	04-Nov-24	28-Feb-25			5	
2.9				PAT	PAT Team, Contractor & Project Office		PAT Report	Job	5	89	01-Jan-25	30-Mar-25			5


 (নোড অফিসার/সহকারী)
 প্রকল্প পরিচালক (পুণর্গঠিত)
 টেলিযোগাযোগ সিস্টেমস ও ইনফ্রাস্ট্রাকচার বিভাগ
 ট্রান্সমিশন নেটওয়ার্ক উন্নয়ন প্রকল্প
 বিটিসিএল কেন্দ্রীয় কার্যালয়, ঢাকা
 মোবাইলঃ ৯২৪১০০১০০৮


 মোঃ আনোয়ার হোসেন
 ব্যবস্থাপনা পরিচালক (অতি. দায়িত্ব)



 ২৪.০৭.২৪
 শারমিন সুলতানা
 উপসচিব
 ডাক ও টেলিযোগাযোগ বিভাগ
 বাংলাদেশ সচিবালয়, ঢাকা।

কর্ম পরিকল্পনা (২০২৪-২০২৫)


প্রকল্পের নামঃ “৫জি’র উপযোগীকরণে বিটিসিএল এর অপটিক্যাল ফাইবার ট্রান্সমিশন নেটওয়ার্ক উন্নয়ন”

SL No	Project Goal	Activity	Sub-Activity	Responsible Person	Resource Requirement (Crore)	Output	Unit	Amount	Timing	Starting	Finishing	Month		
								Qty	Day	Date	Date	Jul-Sep	Oct-Dec	Jan-Mar
3.1	Project Management	Project Management	Project Management Activities	PD, DPD	4.50	Salary, Bank Charge, C&F, Transportation (TA), Consultancy and Others.	Lot	1	273	01-Jul-24	30-Mar-25	1		
3.2			Project Time Extension	PIC, PSC & PTD	2.00	Project Time Extension without additional Expenditure (April-2025 to December-2025)	Job	1	30	01-Oct-24	30-Oct-24	1		
3.3			Local Training-1	Project Office		Training-1	Lot	1	15	16-Oct-24	30-Oct-24	1		
3.4			Local Training-2	Project Office		Training-2	Lot	1	15	16-Nov-24	30-Nov-24	1		
3.5			Workshop-1	Project Office		Workshop-1	Nos	1	1	16-Jul-24	16-Jul-24	1		
3.6			Workshop-2	Project Office		Workshop-2	Nos	1	1	18-Dec-24	18-Dec-24	1		
3.7			PIC-1	PIC Committee, HOPE, PD		PIC-1	Nos	1	1	20-Aug-24	20-Aug-24	1		
3.8			PIC-2	PIC Committee, HOPE, PD		PIC-2	Nos	1	1	26-Oct-24	26-Oct-24	1		
3.9			PIC-3	PIC Committee, HOPE, PD		PIC-3	Nos	1	1	29-Jan-25	29-Jan-25			1
3.10			PSC-1	PSC Committee, PTD, HOPE, PD		PSC-1	Nos	1	1	27-Aug-24	27-Aug-24	1		
3.11			PSC-2	PSC Committee, PTD, HOPE, PD		PSC-2	Nos	1	1	07-Nov-24	07-Nov-24	1		
3.12			PSC-3	PSC Committee, PTD, HOPE, PD		PSC-3	Nos	1	1	06-Feb-25	06-Feb-25			1
					350.00									

* আলোচ্য Optical Fiber Cable Installation কাজের জন্য ৩০/১০/২০২৫ খ্রিঃ পর্যন্ত সময়ের প্রয়োজন হবে। প্রকল্পের মেয়াদ ৩০/০৩/২০২৫ খ্রিঃ পর্যন্ত নির্ধারিত থাকায় ব্যয় বৃদ্ধি ব্যতিরেকে প্রকল্প মেয়াদ ৩১/১২/২০২৫ খ্রিঃ পর্যন্ত বৃদ্ধি করা প্রয়োজন হবে।


 (মোঃ আমিনুল হোসেন)
 প্রকল্প পরিচালক (সুপারভাইজার)
 ৫ জি'র উপযোগীকরণে বিটিসিএল এর অপটিক্যাল ফাইবার
 ট্রান্সমিশন নেটওয়ার্ক উন্নয়ন প্রকল্প
 বিটিসিএল কেন্দ্রীয় কার্যালয়, ঢাকা
 মোবাইলঃ ৬২৪১৩০২০৯৩


 মোঃ আনোয়ার হোসেন
 ব্যবস্থাপনা পরিচালক (অতি. দায়িত্ব)


 গারমিন সুলতানা
 উপসচিব
 জাক ও টেলিযোগাযোগ বিভাগ
 বাংলাদেশ সচিবালয়, ঢাকা।